



Republic of the Philippines  
Department of Health  
Metro Manila Center for Health Development  
**VALENZUELA MEDICAL CENTER**



BAGONG PILIPINAS

			<ul style="list-style-type: none"><li>-The test pressure shall then be reduced to the design pressure before examining for leakage.</li><li>-Following pneumatic testing, the entire system shall be undergo a 24-hours operation under continuous observation to verify system integrity and identify any potential leaks.</li></ul>		
			<p>D.) Testing Procedure for Hydrostatic Testing</p> <ul style="list-style-type: none"><li>-Prepare all tools and equipment needed for the hydrostatic testing of installed piping system for fire sprinklers.</li><li>-Prepare the necessary documents such as Inspection and Testing permits with specified key plan location attached as well as other pertinent documents needed.</li><li>-Check all connections of risers, feed mains, cross mains, branch lines and droppings for open connection to prevent leakage that can cause damages. Fill up the pre-testing inspection checklist.</li><li>-Above ground piping shall be hydrostatically tested in accordance with NFPA 13 at not less than 1400 KPa or 350 KPa in excess of maximum system operating pressure and shall maintain that pressure without loss for 2 hrs. There shall be no drop in gauge pressure or visible leakage when the system is subjected to hydrostatic test. The test pressure shall be read from the gauge located at the low elevation point of the system being tested.</li><li>-All readings shall be recorded on the testing form, stating the area being tested.</li><li>-Failed test should be immediately corrected or rectified.</li><li>-Repeat the hydrostatic testing after rectification are done. Record the pressure and check after 3 hours.</li><li>-If no more leaks, the system is will be subjected to flushing to remove and clean all foreign materials inside the piping system.</li><li>-Submit Service Report signed by Supervisor</li><li>-Provide Certificate of Good and Safe Running Condition signed and sealed by PME</li></ul>		
			E.) Duration of Work: 30 Days		
			F.) Warranty: Three (3) Months on Supplies and Labor		
			G.) Terms of Payment: Upon Completion		
			***** nothing follows *****		
				<b>TOTAL:</b>	<b>407,900.00</b>

"PHIC Accredited Healthcare Provider"  
"Valenzuela Medical Center...Where your health matters most"



Address: Padrigal St., Karuhatan, Valenzuela City, 1441  
Telephone Nos: 8294-6711 to 17  
Director's Office Direct Line: 8291-4259  
Email Address: valgen\_hosp@yahoo.com  
Website: <https://vmc.doh.gov.ph/>




Republic of the Philippines  
Department of Health  
Metro Manila Center for Health Development  
**VALENZUELA MEDICAL CENTER**



The Valenzuela Medical Center reserves the right to withdraw / terminate this Notice of Award in view of non-delivery on the time specified, delivery of items of poor quality / substandard and any other violation of the terms and conditions provided in the Notice of Award.

Approved by:

  
**EDILBERTO V. CAVANEYRO, MD, MHA, FPCS, FPSGS**  
OIC - Medical Center Chief II

MAY 30 2025

Conformed:

\_\_\_\_\_  
Authorized Representative  
**3J POWER CONSTRUCTION CORPORATION**  
Company

Date: \_\_\_\_\_

/ D.P.

*Emailed  
6/2/25*

VALENZUELA MEDICAL CENTER	
SAC RECEIVED	
Sign	_____
Date	5/30/25

"PHIC Accredited Healthcare Provider"  
"Valenzuela Medical Center...Where your health matters most"



Address: Padrigal St., Karuhatan, Valenzuela City, 1441  
Telephone Nos: 8294-6711 to 17  
Director's Office Direct Line: 8291-4259  
Email Address: valgen\_hosp@yahoo.com  
Website: <https://vmc.doh.gov.ph/>